



جامعة الجميع الذكية
EVERYONE'S SMART UNIVERSITY

Everyone's Smart University

Project (Spring 2021)

Student Name	Musa Ali Ahmed Bahri	اسم الطالب
Students I.D	2021201150	الرقم الجامعي

Section

Master

Date

Thursday

18 / 03 / 2021.

Course Code

(PMG510)

Project Risk Management

Instructions:

- اخر موعد للتسليم هو يوم السبت 08-05-2021 في تمام الساعة 9 مساءً.
- الإجابة متاحة باللغة الإنجليزية أو اللغة العربية مع مراعاة أن تكون المصطلحات العلمية باللغة الانجليزية.
- يتم تسليم المشروع في صيغة ملف pdf مع الالتزام نموذج الجامعة ولن تقبل أي مستندات أخرى.
- يجب مراعاة أقسام البحث الرئيسية (مقدمة Introduction، دراسات علمية سابقة Literature Review، طريقة البحث Methodology، النتائج والمناقشة Results and Discussion، وأخيراً المراجع References. وان كان هناك ملحقات Appendices يتم إضافتها)
- يجب الالتزام بـ Theme موحد كما يلي:
- حجم الخط 12.
- نوع الخط Arial.
- لون الخط أسود.
- المسافة بين الأسطر line spacing 1.5
- عدد صفحات البحث (لا يقل عن ثلاث صفحات ولا يزيد عن ست صفحات).

Instructor's Name: Eng. Mosaab M. Hamed

Project:

Risk Identification and Analysis (Based on the project you chose in APM)

The objective of this report is to identify project risks, prepare a risk probability matrix, and carry out an analysis of selected risks. Referring to the project you select in **Advanced projects management APM course**, your task is to prepare a risk management plan that identifies potential risks in **the selected stage of the project** and identify risk management strategies.

From the course content and readings, you know that the overall purpose of risk planning is to anticipate possible risk events and be ready to take appropriate action when risk events occur—to eliminate or reduce negative impacts on the project.

You may wish to begin this exercise with a brainstorming about potential risks to get candidate risks “on the table” for consideration. And then identify and refine that wording for risks that have some realistic chance of occurring in this stage. For example, potential weather problems present a real obstacle to completing field data collection by the planned completion date. It is also an issue that the project manager will ultimately have to plan for, as opposed to other issues such as a major disaster (e.g., your office burning down), is not a high-enough probability event that requires much time in planning. As described below, you will select several of the identified risks and carry out a risk analysis.

You will use the distilled list of risks to make a risk probability/impact matrix. The matrix will have at least three categories (high/medium/low) for probability and impact.

Remember that it is important to name risks effectively—use words that describe the risk event and point to the impact on the project (e.g., “injury of field technician disrupts data installation work”).

After completion of the risk matrix, document a risk analysis for the selected risks. This detailed documentation for that selected risk will include:

- a description of the risk and potential impacts (schedule, quality of work, cost, etc.) on the project.
- indicators or triggers that would be monitored to help identify the risk as early as possible.
- specific risk response strategies to take.

Using probability and impact matrix calculate the **Expected Monetary Value (EMV)** for all risks that have the impact in terms of cost \$\$.

Best of luck...

المشروع:

التعرف على المخاطر وتحليلها (بحث مبني على مشروعك الذي اخترته في مادة ادارة المشاريع المتقدمة)

الغرض من هذا التقرير هو التعرف على المخاطر المحيطة بالمرحلة التي تختارها المرحلة من مراحل مشروعك (نفس المرحلة التي اخترت التطرق لها في مشروعك لمادة إدارة المشاريع المتقدمة Advanced project management) حيث أن مهمتك هي تحضير خطة متكاملة لإدارة المخاطر تشمل التعريف بالمخاطر المحتملة التي تحيط بتلك المرحلة وتحضير مصفوفة احتمالية المخاطر ومن ثم القيام بالتحليل لهذه المخاطر المختارة وتحديد استراتيجيات ادارة المخاطر المناسبة لكل خطر على حدة.

من محتويات المقرر والمصادر الأخرى المتاحة أصبحت تعلم الان أن الغرض العام لمرحلة التخطيط للمخاطر هي توقع أحداث المخاطر المحتملة والتجهز لاتخاذ ردة الفعل المناسبة عند وقوع الخطر – لمنع أو تقليل الاثار السلبية على المشروع.

قد تحبذ بداية هذا البحث بعصف ذهني عن ماهية المخاطر التي قد تحيط بتلك المرحلة من مراحل مشروعك, وذلك للحصول على قائمة بتلك المخاطر. ومن ثم تحديد وتصفية هذه القائمة للوصول إلى قائمة مختصرة بالمخاطر التي لها فرصة واقعية أكبر في الحدوث. على سبيل المثال: المشاكل الجوية المتوقعة والتي تمثل عقبة حقيقية أمام اكتمال جمع البيانات من المواقع في أو قبل الوقت المحدد، هذه تعتبر مشكلة على مدير المشاريع أن يضعها في الحسبان. من ناحية أخرى، فإن المخاطر غير الواقعية مثل الكوارث الطبيعية والأعاصير (تلك التي تسبب حريقاً بمكتبك وفقدان الأوراق المهمة) ليست لها احتمالية وقوع عالية وبالتالي لاتستدعي تضيق الكثير من الوقت في التخطيط لها. كما سيتبين لك، ستقوم باختيار عدة مخاطر من تلك التي قمت بالتعرف عليها لتحليلها.

ستقوم باستخدام هذه القائمة المختصرة لعمل مصفوفة المخاطر (الاحتمالية/الأثر). المصفوفة ستحتوي على الأقل على ثلاث تصنيفات (عالي/متوسط/منخفض) للإحتمالية والأثر.

لاتنس استخدام أسماء تصف طبيعة المخاطر بصورة فعالة – قم باستخدام كلمات تصف الحادثة الخطرة وتشير الى أثرها على المشروع (مثل: إصابة أحد الفنيين في الموقع مما يؤثر على أعمال التركيب).

بعد انتهاءك من مصفوفة المخاطر، قم بتوثيق تحليلك للمخاطر المختارة. هذا التسجيل المفصل للمخاطر يجب أن يتضمن:

- وصف للخطر واثاره المحتملة (الجدولة، جودة العمل، التكلفة، الخ)
- المؤشرات والمحفزات التي يجب مراقبتها للمساعدة في التعرف على هذا الخطر قبل وقوعه
- تفصيل للاستجابة المقترحة للتصدي لهذا الخطر

باستخدام مصفوفة الاحتمالات والتأثير ، احسب **القيمة النقدية المتوقعة (EMV)** لجميع المخاطر التي لها تأثير من حيث التكلفة \$\$.

مع تمنياتي بالتوفيق..

Risk Log <KGP UPS BATTERY BANK>

Risk Categories	Project Risk	probability	imapct	EMV (SAR)	(P X I)	Proposed Reduction Actions
Schedule	Dependencies works	1	5	3000	M	Battery Banks Delivery
Scope / Schedule	Interfaces with existing systems (Software/hardware dependencies not anticipated)	1	1	2000	L	Getting details of all interfaces with PSA or any other systems.
Schedule	WPR training Scheduling	5	2	3000	M	Starting the process ASAP to make sure the WPR's will be ready before site activities
Schedule	Gate passes, ID issuance	5	2	3000	M	Starting the process ASAP
Scope	Outdated items/obsolete products	5	2	3000	M	Confirm in detailed survey with OEM Reps the design documents to insure the proposed MTO.
Schedule	Logistic arrangement for hazardous material	5	2	3000	M	Confirm with loss prevention and EDP the process of loading transpiration and unloading. KGP team to confirm the related GIs for confirmation on battery tests location.
Scope	Unforeseen requirements	5	2	3000	M	To be communicated to SA SPOC on the form#6339 for approvals.
General	Store space in KGP	5	2	3000	M	Temporary storage in KGP maintenance building for one substation battery batch.
Schedule	Delay of material delivery	4	2	3000	M	Start procurement of long lead items from both OEMs and cables ASAP.

Scope	Lack of or poor documentation/drawings for existing system	3	3	3000	M	SA SPOC to response in case of any changes are not reflected in the drawings.
Communication	Confusion/ Reliance on other departments (Loss of proper communication during project)	3	3	3000	M	Initiate SPOC and backup to make sure that project communications as planned.
Scope / Schedule	Temporary UPS	4	4	10000	H	Studding connections in existing system, cable length in detailed site survey. Also collecting updated drawing to plan the temporary connection.
Schedule	Outages planning	2	2	2000	L	Before starting the mobilization clear and confirmed outage plan will help and facilitates the resources allocation.
Schedule / Cost	Dedicated resources for 2 shifts work	5	4	10000	H	Resources allocation will be for certain and defined time frame, we are not expecting delays and ideal time for 2 teams.
Scope	Acceptance criterion	3	3	3000	M	For each substation/system checklist to be prepared and used during acceptance.
Schedule	SA Approved OEM/Suppliers Support	4	4	10000	H	Due to crashed schedule requirement SA support might be required.
Schedule	OEM rep access	4	4	10000	H	SA to support in granting access for OEM reps.
CONTINGENCY RESERVE				77000 SAR		

IMPACT of Risk	Extreme	5	M	M	H	H	H
	High	4	L	M	M	H	H
	Medium	3	L	L	M	M	H
	Low	2	L	L	L	M	M
	Negligible	1	L	L	L	L	M
			1	2	3	4	5
			Rare	Unlikely	Possible	Likely	Almost certain
			PROBABILITY of Risk				

Thanks..